

**Lompoc Unified School District
Measure N Citizens' Oversight Committee
Project Status
As of October 2007**

Substantially Completed:

- ✓ Fillmore Elementary – in final stages of project closeout.
- ✓ La Canada Elementary – in final stages of project closeout.
- ✓ Clarence Ruth Elementary – in final stages of project closeout.
- ✓ Lompoc Valley Middle School – in final stages of project closeout.
- ✓ Lompoc High School -- processing final change orders in preparation for project closeout.
- ✓ Buena Vista Elementary – substantially completed July 2007, processing final change orders in preparation for project closeout.
- ✓ La Honda Elementary – substantially completed mid-June 2007, processing final change orders in preparation for project closeout.

In-Progress:

- Crestview Elementary – 81% Completed: construction began early June 2007, and should be completed by late December 2007.
- Hapgood Elementary – 54% Completed: construction began early June 2007, and should be completed by late December 2007.
- Los Berros Elementary – 70% Completed: construction began early June 2007, and should be completed by late December 2007.
- Cabrillo High School – 51% Completed: construction began early June 2007, and should be completed by late summer 2008.

Future Construction:

- Miguelito Elementary – Construction to begin January 2008 and complete summer 2008.
- El Camino Middle School – Construction to begin June 2008 and complete December 2008.
- Vandenberg Middle School – Estimate bids to open spring 2008.